





序号	报告编号	发布日期	结论	影像资料
12	GX-B1343/21-9-24015	2024.4.8	<p>1. 矿井总进风量：11389.4m³/min，矿井总回风量：14607.8m³/min（包含班台子铁矿回风风量），班台子铁矿回风风量为2265.3m³/min；</p> <p>2. 主通风机风量：14921.8m³/min（包含班台子铁矿回风风量）；</p> <p>3. 有效风量：8417.8m³/min（不包含班台子铁矿回风风量）；</p> <p>4. 有效风量率：68.3%；</p> <p>5. 机站风量：-300m中段主通风机5327.5m³/min，-400m中段风机组9594.3m³/min；</p> <p>6. 机站风压：-300m中段主通风机982Pa，-400m中段风机组主通风机1280Pa；</p> <p>7. 矿井通风阻力：回风井通风系统（-300m中段主通风机）956.7Pa，回风井通风系统（-400m中段风机组）1234.3Pa。</p>	
13	GX-B1347/21-9-24011	2024.4.8	<p>1、风量（风速）合格率：100%，大于65%，合格；</p> <p>2、风质合格率：100%，大于90%，合格；</p> <p>3、作业环境空气质量合格率：100%，大于60%，合格；</p> <p>4、矿井有效风量率：68.3%，大于60%，合格；</p> <p>5、风机全压效率：78.4%，大于70%，合格；</p> <p>6、风量供需比：1.43，符合$1.32 \leq \beta \leq 1.67$要求，合格；</p> <p>7、综合指标：90.1%，大于72%，合格。</p>	

14	GX-B1345/21-8-24003	2024年4月8日	核定矿井通风能力：151.8万吨/年。 核定采掘工作面数：2个采煤工作面，1个备用工作面，4个掘进工作面。	 <p>2024.3.1</p>
15	GX-B1341/21-8-24018	2024年4月12日	综合判定：合格。	 <p>2024-04-09</p>

16	GX-B1341/21-8-24019	2024年4月12日	综合判定：合格。	 A photograph showing two workers in a tunnel. They are wearing red hard hats, green jackets, and red pants. One worker is holding a flashlight and a piece of paper. In the foreground, there is a large, circular object covered with a white mesh. The date '2024-04-09' is visible in the bottom right corner of the photo.
17	GX-B1341/21-8-24020	2024年4月12日	综合判定：合格。	 Two photographs showing workers in a tunnel. The left photo shows a worker in a green jacket and red pants standing next to a large red cylindrical object. The right photo shows a worker in a green jacket and red pants standing in front of a circular metal mesh structure. Both photos have the date '2024-04-09' in the bottom right corner.

18	GX-B1341/21-8-24021	2024年4月18日	综合判定：合格。	 <p>2024.4.13</p>
19	GX-B1343/21-8-24006	2024年4月18日	<ol style="list-style-type: none">1. 矿井总风量：1677.9 m³/min;2. 主通风机风量：1704.0 m³/min;3. 矿井有效风量：1317.4 m³/min;4. 矿井有效风量率：77.3 %;5. 机站风量：1704.0 m³/min;6. 机站风压：935 Pa;7. 矿井通风阻力：865.5 Pa。	

20	GX-B1347/21-8-24006	2024年4月18日	<ol style="list-style-type: none"> 1. 风量（风速）合格率：80%，大于65%，合格； 2. 风质合格率：100%，大于90%，合格； 3. 作业环境空气质量合格率：100%，大于60%，合格； 4. 矿井有效风量率77.3%，大于60%，合格； 5. 风机全压效率为72.0%，大于70%，合格； 6. 风量供需比1.42，符合$1.32 \leq \beta \leq 1.67$要求，合格； 7. 综合指标87.4%，大于72%，合格。 	
21	GX-B1464/22-8-24002	2024年4月12日	所检项目合格。	  

22	GX-B1371/21-8-24001	2024年4月19日	<p>存在问题：</p> <ol style="list-style-type: none">1、未对监测监控设备定期进行调校。2、无故障检修巡检、调校记录、报警记录月报表。 <p>建议：加强各类传感器日常维护。 除上述问题外，其余所检项目合格。</p>	
----	---------------------	------------	--	---