







序号	报告编号	发布日期	结论	影像资料
17	GX-B1343/21-8-25004	2025.3.14	<p>1. 矿井总进风量：18171.7m³/min；</p> <p>2. 矿井总回风量：18391.9m³/min；</p> <p>3. 主通风机风量：18761.4m³/min；</p> <p>4. 矿井有效风量：14843.0m³/min；</p> <p>5. 矿井有效风量率：79.1%；</p> <p>6. 机站风量：538线明竖井-652m水平井底车场风机7972.2m³/min；-662m水平北翼深部回风井石门风机6877.2m³/min；-230m水平二期盲竖井石门风机3786.8m³/min；1号矿段主竖井-652m水平井底车场风机6445.2m³/min；-662m水平南翼深部回风井石门风机6595.2m³/min；-662m水平通往1号矿段专用回风巷风机4378.8m³/min；-205m水平535线风机10593.0m³/min；</p> <p>7. 机站风压：538线明竖井-652m水平井底车场风机1622Pa；-662m水平北翼深部回风井石门通风机1784Pa；-230m水平二期盲竖井石门风机2058Pa；1号矿段主竖井-652m水平井底车场风机986Pa；-662m水平南翼深部回风井石门通风机1716Pa；-662m水平通往1号矿段专用回风巷风机1874Pa；-205m水平535线回风井通风机2365Pa；</p> <p>8. 矿井通风阻力：535线回风井通风系统5453.8Pa；1号矿段明斜井通风系统4512.2Pa；一期明竖井通风系统5350.1Pa。</p>	
18	GX-B1347/21-8-25004	2025.3.14	<p>1、风量（风速）合格率：100%，大于65%，合格；</p> <p>2、风质合格率：93.1%，大于90%，合格；</p> <p>3、作业环境空气质量合格率：93.1%，大于60%，合格；</p> <p>4、矿井有效风量率：79.1%，大于60%，合格；</p> <p>5、风机全压效率：71.8%，大于70%，合格；</p> <p>6、风量供需比：1.54，符合$1.32 \leq \beta \leq 1.67$要求，合格；</p> <p>7、综合指标：88.9%，大于72%，合格。</p>	

19	GX-B1341/24-8-25005	2025.3.14	综合判定：合格。	 <p>2025.3.4</p>
20	GX-B1341/24-8-25006	2025.3.14	综合判定：合格。	 <p>2025.3.4</p>
21	GX-B1341/24-8-25007	2025.3.14	综合判定：合格。	 <p>2025.3.4</p>




22	GX-B1341/24-8-25008	2025.3.14	综合判定：合格。	 A photograph showing two workers in blue and yellow safety gear standing in a dark tunnel. They are positioned in front of a large circular mesh gate. The workers' headlamps are on, illuminating the scene. A timestamp '2025.03.04 10:08' is visible in the bottom right corner.
23	GX-B1341/24-8-25009	2025.3.14	综合判定：合格。	 A photograph of two workers in safety gear standing in a tunnel. They are in front of a mesh gate with several warning signs attached to it. The workers' headlamps are on. A timestamp '2025.03.04 10:52' is visible in the bottom right corner.
24	GX-B1341/24-8-25010	2025.3.14	综合判定：合格。	 A photograph showing two workers in safety gear standing in a tunnel. They are positioned in front of a circular mesh gate. The workers' headlamps are on. A watermark 'iQOO Neo9 Pro' is visible in the bottom left corner, and a timestamp '2025.03.05 09:07' is in the bottom right corner.



25	GX-B1341/24-8-25011	2025.3.14	综合判定：合格。	 <p>iQOO Neo9 Pro 2025.03.05 10:50</p>
26	GX-B1341/24-8-25012	2025.3.14	综合判定：合格。	 <p>iQOO Neo9 Pro 2025.03.05 11:46</p>
27	GX-B1341/24-8-25013	2025.3.19	综合判定：合格。	 <p>2025.3.4</p>

28	GX-B1341/24-8-25014	2025.3.19	综合判定：合格。	
29	GX-B1341/24-8-25015	2025.3.19	综合判定：合格。	
30	GX-B1341/24-8-25016	2025.3.19	综合判定：合格。	

31	GX-B1341/24-8-25017	2025.3.19	综合判定：合格。	 <p>iQOO Neo9 Pro 2025.03.05 11:46</p>
32	GX-B1341/24-8-25018	2025.3.20	综合判定：合格。	 <p>2025.03.04 10:52</p>
33	GX-B1341/24-8-25019	2025.3.20	综合判定：合格。	 <p>2025.03.04 10:52</p>

34	GX-B1341/24-8-25020	2025.3.20	综合判定：合格。	 <p>iQOO Neo9 Pro 2025.03.05 11:46</p>
35	GX-B1341/24-8-25001	2025. 3. 20	综合判定：合格。	 <p>2025年2月25日</p>
36	GX-B1341/24-8-25002	2025. 3. 20	综合判定：合格。	 <p>2025年2月25日</p>

37	GX-B1341/24-8-25003	2025. 3. 20	综合判定：合格。	 <p style="text-align: right; font-size: small;">2025年2月26日</p>
38	GX-B1343/21-8-25001	2025. 3. 20	<ol style="list-style-type: none"> 1. 矿井总风量：3836.2 m³/min； 2. 主通风机风量：4055.4 m³/min； 3. 矿井通风阻力：1号风井系统1318.1Pa；2号风井系统1057.4Pa； 4. 风量（风速）合格率：100%，大于65%，合格； 5. 风质合格率：100%，大于90%，合格； 6. 作业环境空气质量合格率：100%，大于60%，合格； 7. 矿井有效风量率：66.9%，大于60%，合格； 8. 风机全压效率：70.6%，大于70%，合格； 9. 风量供需比：1.65，符合$1.32 \leq \beta \leq 1.67$要求，合格； 10. 综合指标：88.2%，大于72%，合格。 	 <p style="text-align: right; font-size: small;">2025年2月25日</p>
39	GX-B1343/21-8-25002	2025. 3. 20	<ol style="list-style-type: none"> 1. 矿井总风量：930.6m³/min； 2. 主通风机风量：981.0 m³/min； 3. 矿井通风阻力：526.1Pa； 4. 风量（风速）合格率：100%，大于65%，合格； 5. 风质合格率：100%，大于90%，合格； 6. 作业环境空气质量合格率：100%，大于60%，合格； 7. 矿井有效风量率：74.4%，大于60%，合格； 8. 风机全压效率：75.7%，大于70%，合格； 9. 风量供需比：1.58，符合$1.32 \leq \beta \leq 1.67$要求，合格； 10. 综合指标：90.9%，大于72%，合格。 	 <p style="text-align: right; font-size: small;">2025年2月26日</p>

40	GX-B1347/21-8-25001	2025. 3. 20	<ol style="list-style-type: none"> 1. 风量（风速）合格率：100%，大于65%，合格； 2. 风质合格率：100%，大于90%，合格； 3. 作业环境空气质量合格率：100%，大于60%，合格； 4. 矿井有效风量率66.9%，大于60%，合格； 5. 风机全压效率为70.6%，大于70%，合格； 6. 风量供需比1.65，符合$1.32 \leq \beta \leq 1.67$要求，合格； 7. 综合指标88.2%，大于72%，合格。 	 <p style="text-align: right; font-size: small;">2025年2月25日</p>
41	GX-B1347/21-8-25002	2025. 3. 20	<ol style="list-style-type: none"> 1. 风量（风速）合格率：100%，大于65%，合格； 2. 风质合格率：100%，大于90%，合格； 3. 作业环境空气质量合格率：100%，大于60%，合格； 4. 矿井有效风量率74.4%，大于60%，合格； 5. 风机全压效率为75.7%，大于70%，合格； 6. 风量供需比1.58，符合$1.32 \leq \beta \leq 1.67$要求，合格； 7. 综合指标90.9%，大于72%，合格。 	 <p style="text-align: right; font-size: small;">2025年2月26日</p>